

**Beverly Hills Unified School District**

Measure "E" Bond Program

**JUSTIFICATION FOR CONTRACT MODIFICATION**

School / Project Name: HMS-New Classroom Building Date: September 6, 2016  
Contractor Firm: ProWest Change Order Number: PR-098  
Bid Number: 13-14/014  
DSA Number: 03-115036

**AS A RESULT OF THIS CHANGE:**

The Contract Amount due to this Change Order is DECREASED by: \$ (165,245.00)  
The Contract Time is not changed. 0 days

Enter reason for change here: 6 A

1 = Unforeseen Conditions 4 = Design Deficiency (Errors & Omissions) 7 = Value Engineering  
2 = Owner Initiated Scope Change 5 = Outside Agency Required Change  
3 = End User Initiated Scope Change 6 = Other

After number, add 'A' or 'X' to indicate whether an Architect/ Engineer (A/E) fee for a specific Change Order item is or is not justified.

**A = A/E Fee Recommended for Approval**  
**(Default value)**

**X = A/E Fee Not Justified**

If Reason 6, "Other", check one of the following:

- |                                                               |                                                  |
|---------------------------------------------------------------|--------------------------------------------------|
| <input type="checkbox"/> Time Extension                       | <input type="checkbox"/> Suspension of Work      |
| <input type="checkbox"/> Method and Manner of Performing Work | <input type="checkbox"/> Termination for Default |
| <input type="checkbox"/> Acceleration of Work                 | <input type="checkbox"/> Damages for Delay       |
| <input type="checkbox"/> Contractor requested substitution    | <input type="checkbox"/> Other: _____            |
| <input checked="" type="checkbox"/> Administrative Change     |                                                  |

**JUSTIFICATION:**

This change a credit from the contractor for excessive overtime for steel inspection. The District is taking this credit because of delays, caused by the steel fabricator, made it necessary to work multiple shifts and at multiple sites in order to meet the contractor's accelerated schedule. Inspection fees were based on contractor's original schedule and did not anticipate excessive overtime or multiple fabrication sites.


**For contracts involving demolition, reconstruction or rehabilitation work of existing structures:**

For individual Change Orders exceeding ten percent (10%), but not exceeding twenty-five percent (25%) of the original contract amount, justification must confirm that the change is a necessary and integral part of the work under the original contract and the taking of bids would delay the completion of the contract.

**JUSTIFICATION FOR TIME:**

N/A

Prepared by:

  
(CM signature)**PETER MAYOR**

Name (Printed)

September 6, 2016

Date